

## **The report about the delay of “Asia city program”—Dutangdi servicing project**

European Union “Asia city program”:

After both sides signed the contract of Yongcangbao dutangdi servicing project, a lot of work have been done by European Union, Wenzhou municipal people’s government and Longwan county people’s government’s effort, Wenling ancientry architecture company have been decided for the construction unit. Wenling ancientry architecture company which is a stair company of China ancientry architecture construction have a good appraise in China and abroad. And the project have also been started.

When the documents handed in to the cultural relic office, the examine and approve of the project have been delayed because of the SARS, so do the office of Zhejiang province and Wenzhou. So we require to delay the time limited for the project, the completion time changed for August 2004(originally is May 2004), the completion of exhibit changed for November 2004(originally is August 2004).

Best regards

Longwan Yongcangbao servicing committee

Dutangdi servicing project

16 Dec, 2003



# 关于要求“亚洲城市项目”都堂第维修 工程工期延后的报告

欧盟“亚洲城市项目”：

永昌堡都堂第维修工程自双方签订协议书后，经欧盟方和温州市人民政府及龙湾区人民政府的努力，开始进行各项前期工作，该工程已通过招投标，确定温岭古建公司为施工单位，该单位为国家古建筑施工一级单位，在国内外享有较好的声誉，现工程已进场施工。

但该项目上报国家文物局的时候，中国北京由于非典的原因，办公曾一度中断，因而延缓的手续审批的进程，同时浙江省、温州市的有关部门也因非典的原因延缓了手续的办理时间，因此，对该项目的进展造成了延缓。据此我方要求欧盟对该项目的工期延后，从原定的2004年5月主体工程竣工延期到2004年8月份，陈列品完成从2004年8月份完成延期到2004年11月份完成。

特此报告

龙湾区永昌堡保护  
都堂第维修工程项目部

二〇〇三年十二月十六日

